G. R. S. 59]

GPB—15,000—22-7-14

GENERAL AND REVENUE SECRETARIAT.

1900
(Local Bds)

File No. 135—

Serial Nos. 1—2

B

~~Papers Filed.~~

Month August 00

SUBJECT.

Excess expenditure in connection with the Musafarkhana at T. Narsipur.

PREVIOUS REFERENCES.	LATER REFERENCES.
LB · 302 of 93	Index ed

920
27-7-00 ~~169~~ 1900. L143

SECTION L13
FILE No. 135 01 '00
SERIAL No. 1

From The President of the Local Land Boards, Mysore District

To The Secretary to the Government of Mysore Revenue Department

Dated 24-7-00
Despatched } July 1900
Received

General No. 91
No. 1

Enclosure No. 01

Stating that the Construction of the Musafarkhana at T. Narsipur has been completed &c &c

L7
27.7.00

A. S. Char
Dy 27.7.00
30/7

To the Same
Re 2248-9 Dist Bl.

C

Read -

SECTION 15

FILE NO. 135 of 1900

SERIAL NO. 2

Letter no 91 dated the 24th July 1900 from the Presdt of the D.F. Boards Mysore District reporting with refee to Govt Prop no 999-1000 L7256-96 dated the 20th July 1897, that the construction of the Musafarkhana at Tarakeshwar has been satisfactorily completed within an excess expenditure of Rs 93-1-4 over the sanctioned estimate for the work and submitting for sanction a supplemental estimate for the additional cost aforesaid.

—

2248-499 15/8/00

L7 256-96

Order thereon

The suppl estimate for Rs 93-1-4 is sanctioned

2) The submission of revised D.F. budget of the Mysore circle providing for the charge will be awaited C

13/8/00

To The President D.F. Boards
Mysore District
Comptroller

Submit revised estimate with cobies of abstract est